# **Logicool Air Conditioning & Heat Pumps Limited**



## Site Visit Report

Solar Thermal System Commissioning			
Site address	Winvic Construction, Plot 5 , East Midlands		
Collector Model	Gateway , Wilder Way , DE74 2BF Vitosol 300 TM SP3C		
Collector Wodel  Collector Serial			
Pump Station Model	7749031210779203/7749031207751205 Resol Flowsol B		
Pump Station Wodel	Resol Flowsol B		
Solar Cylinder	600L Telford Stainless Steel		
Pipework pressure tested and flushed	Yes		
Safety valve discharge to collection facility	Yes		
High temperature pipe insulation fitted	Yes		
Anti-scald measures	TMVs on outlets/BMS Monitoring		
Collector area	9.2 m <sup>2</sup>		
System working pressure	3.8 bar		
Expansion vessel pressure	3.5 bar		
System max flow rate	3.8 l/min		
Max pressure	6bar		
Store set temp	50°C		
Store max temp	60°C		
Δt Control	6 K		
Glycol Concentration	-20°C		
Installation Company	Salamanda		
Commissioning Engineer	Dan Colclough		
Commissioning Date	26/05/23		



# /ITSUBISHI

for the Better

#### 01707 282880

Sustomer Services & Support: 0161 866 6089

Conditioning Technical Option 4 - Heating Technical

Option 5 - Returns

Option 6 - Product Training & Site Services

nvironmentalsystems@meuk.mee.com

nitsubishielectric.co.uk

3DOM Mitsubishi Electric Europe Living Environment Systems Division

Hatfield, Hertfordshire, AL10 8XB, England

s Telephone: 01707 282880 Fax: 01707 278881

subishi Electric Europe, Westgate Business Park, Ballymount, Dublin 24, Ireland

419 8800 Fax: (01) 419 8890 International code: (003531)

nited Kingdom - Japan - Thalland - Malaysia. @Mitsubishi Electric Europe 2020. Mitsubishi and Mitsubishi Electric are trademarks of Mitsubishi Electric mpany reserves the right to make any variation in technical specification to the equipment described, or to withdraw or replace products without prior announcement. Mitsubishi Electric is constantly developing and improving its products. All descriptions, illustrations, drawings and specifications in ent only general particulars and shall not form part of any contract. All goods are supplied subject to the Company's General Conditions of Sale, wallable on request. Third-party product and brand names may be trademarks or registered trademarks of their respective owners.

ng is for guidance only. Please refer to the relevant databook for detailed specification, it is the responsibility of a qualified electrician/electrical engineer to able size and fuse rating based on current regulation and site specific conditions. Mitsubishi Electric's all conditioning equipment and heat pump systems 1 greenhouse gas, R410A (GWP:2088), R32 (GWP:675), R407C (GWP:1774), R134a (GWP:1430), R513A (GWP:831), R454B (GWP:466), R1234ze i (GWP:4), "These GWP values are based on Regulation (EU) No 517/2014 from IPCC 4th edition. In case of Regulation (EU) No.626/2011 from ese are as follows. R410A (GWP:1975), R32 (GWP:550), R407C (GWP:1650) or R134a (GWP:1300).







≱meuk les green\_gateway

=lectric

1 Heating UK

III , Living Environmental Systems UK



mitsubishielectricuk\_les



thehub.mitsubishielectric.co.uk



Mitsubishi Electric UK's commitment to the environment

# **Installer Pack**

**Ensuring efficient operation of your** Ecodan heating and hot water system



## **Commissioning Checklist**

This Commissioning Checklist is to be completed in full by the installer who commissioned the Ecodan and associated equipment as a means of demonstrating compliance with the appropriate Building Regulations and then handed to the customer to keep for future reference.

For further information, please refer to Mitsubishi Electric training literature and installation manual. Failure to install and commission this equipment to the manufacturer's instructions may invalidate the warranty but does not affect statutory rights.

P9200			-			
Cust	2.15	100	a (*)			200
Mark St	A-CA	Markill (	2.31.	H-U	une:	100

Name: Www.

Address: PLOTS EMG

Telephone:

DE742DL

Email:

#### Installer Information

Name: MGLLOTT

Company: SALAMANDA

Telephone: @1773 715234

Email: INTO E SALAMANDA . COURT

MCS Installer Reg No.

G3 Certification No. 21279/5489

Address: 5 Swar Wick court

ME Installer No. 566147

F-Gas Certification No.

Certified Operative Reg. No. Enc. | 280/18

### **Building Information**

Heating System Peak Heat Loss (kW):

Peak Hot Water Volume (L):

Building Regulations Notification No.

**DNO Notification:** 

Connect & Notify

Apply to Connect

## **Commissioning Checklist**

Heat Pump Info	rmation		Tak ipo	opminio trave esti monicatile)
Heat Pump Technolog	gy: Air Source	Ground Source	Water Source	Other
Model No. Puz	WM85 aty: 2	2 Serial No. 3	A00004 /	3A000015
Type: Air To	S WATER	Monobloc	Split	Other
Application:	Heating & Hot Water	Heating Only	Hybrid	Cascade
Hot Water Syste	m Information			
Manufacturer:				
Model No.	Qty:	Serial No.		
Type:	Vented	Un-Vented	Thermal Store	Other
Application:			Direct	In-Direct
Electrical & Hyd	ronic Control Informa	ition		والتراجية
Manufacturer:				
Model No.	Qty:	Serial No.		
Туре:			Wired	Wireless
Wi-Fi Adapter In	formation			
Manufacturer:				
Model No.	Qty:	Serial No.		
MAC ID Address:				
Supplementary I	Hybrid System Inforn	nation		
Manufacturer:				
Model No.	Qty:	Serial No.		
Туре:	Vented	Gas Boiler	Oil Boiler	Other
Application:	Heating & Hot Water	Heating Only	Hybrid	Cascade

# **Commissioning Checklist**

Ele	ectrical & Hydronic Contr	ols - System	& Hea	t Pump	ittilk absorbjelat	الماطف والمعادلة
1	Time & Temperature Control to Heating	Room Thermos Programmer/Tr		Programmable Room Thermostat	Load/Weather Compensation	Optimum Start Control
2	Time & Temperature Control to Hot Water	Cylinder Therm	ostat & Pr	ogrammer/Timer	Combined with H	leat Pump main controls
3	Hybrid System - synchronised control of boiler and heat pump fitted			lel switching point mperature Level)	*	
4	Heating Zone Valves (including underflo	or loops)	Pre	-existing	Fitted	Not Required
5	Hot Water Zone Valves		Pre	-existing	Fitted	Not Required
6	Thermostatic Radiator Valves		Pre	-existing	Fitted	Not Required
7	Outdoor Sensor		Pre	-existing	Built In	Provided
8	Heat Pump Safety Interlock (3)		Pre	-existing	Built In	Provided
9	Flow & Cylinder temperature sensors	correctly positioned	d?		No	Yes
10	Automatic Bypass System		Pre	-existing	Fitted	Not Required
11	Buffer Vessel Fitted	No fes	If Yes,	Volume	Litres	48
12	Plate Heat Exchanger fitted to give hy	dronic separation				No Yes
13	Expansion vessel for heating is sized	fitted & charged in	accordan	ce with manufacti	urers instructions?	Yes
14	Legionella protection for stored hot w	rater provided by tin	ned temp	erature co l?		Yes
15	Weather Compensation Settings	So °C flow at	0	°C outdoor &	46°C Flow at	<b>/</b> S ℃ outdoor
1.6	Control System			FTC2	FTC3 FTC4	FTC5 FTC6
17	Third Party Controls? No	Yes Manufacturer	Name &	Mode		
18	Are third party controls correctly inter	locked?				No Yes
All	Systems				(flok aporoprim	a boves if mountable)
1	The heating system has been filled a	nd pressure tested				Yes
2	Expansion vessel for heating is sized	fitted & charged in	accordan	ce with manufact	urer's instructions	Ves
3	The system has been flushed and clea	ned in accordance w	uth BS759	3 2019 and heat	pump manufacturer's	instructions Yes
4	What system cleaner was used?			rnox	Product 4	3
5	What heating system inhibitor was us	ed? Brand	fe,	enex	Product #	P-5
6	What heat pump anti-freeze has been used?	Brand	fer	2NCX	Product:	P-5
7	What is the heat pump anti-freeze co	ncentration level?	20	> %		

# **Commissioning Checklist**

All	Systems			tilisti neprispi	sate boxus (4 ut)	o)iciigi(i)
8	System filter fitted in accordance	with BS 7593. 2019?				1 Yes
9	Outdoor fuse rating	A	Туре			
10	Cylinder coil surface area or Plate heat exchanger	) M <sup>2</sup>	Plate Heat Exc	hanger Fitted No	ot Available He	eating Only
11	Legionella protection	€ °C every	<b>7</b> Days	***		
12	Circulating pump(s) speed settings	s? <u>3</u>				
13	Measured flowrate	Domestic Hot Water	19 Litres/Mir	Heatir	19	Litres/Mir
14	Measured steady state delta T (Flow and Return)	SOT °C FIG	w Temperature	o °C Return T	emperature	35 %
Ou	tdoor Unit					
1	Is the heating system adequately	frost protected and pipe	s insulated to prever	t heat loss?		
2	Split only The refrigerant circuit h	as been evacuated and	charged in accordan	ce with manufacturer's	instructions	Ye
3	The heat pump is fitted on a solid	stable surface capable	of taking its weight			Ye
4	The necessary heat pump defrost	provision been put in pl	ace			Ye
5	The heat pump fan free from obst	acles and operational				# Ye
6	Is all external pipework insulated?				No	Ye
7	ASHP only. Does the outdoor unit	have adequate airflow a	s per the manufactu	rers guidelines?	No	Ye
8	Has suitable consideration been m	nade for condensate dis	charge?		No	Ye
9	Flow and return isolation valves fit	ted?			No	Ye
10	Anti-Vibration mounting pads fitter	<b>J</b> ?			No	Ye.
11	Refrigerant type. R32			Weight (kG)		
12	Has the condensate drain been ins	stalled to the manufactu	rers instructions?		No	* Te
le	ating Mode					
1	The heating system has been filled	d and pressure tested				Yes
2	Heating Temperatures	Heating Flow Te	mperature	C Heating Return Te	mperature	°C
3	Emitter type	Underflo	or Heating	Radiators	Towel R	ail
4	Emitters balanced?					Ye
5	Air removed from system?			Not	Required	Ye

# **Commissioning Checklist**

Do	omestic Hot Water Mode - Measure &	k Record			STICK anaropoists t	OHID CHICO	(Heather)
1	is the heat pump connected to a hot water cylinder?	Unvented	Vented		Thermal store	Not C	Connected
2	Hot water cylinder size					600	Litres
3	Domestic hot water target temperature		.55	°C ø	Cylinder heat up	40	Minutes
4	Hot water has been checked at all outlets						Yes
5	Have Thermostatic blending valves been fitted?				Not Required	ı	Yes

A	lditional System Information				
1	Water Flow rate setting of the heat pump at commission	ning (I/min):	20		
2	Additional heat sources connected	Gas Boiler	Oil Boiler	Electric Heater	Solar Thermal
		Other			
3	Remove & clean line strainer if present		No	Yes	Not Applicable
4	The operation of the heat pump and system controls have been demonstrated to the end-user		No	Yes	Not Applicable

Αl	linstallations	
1	All electrical work complies with the appropriate Regulations	Yes
2	The heat pump and associated products have been installed and commissioned in accordance with the manufacturer's instructions	Yes
3	The operation of the heat pump and system controls have been demonstrated to and understood by the customer	Yes
4	The manufacturer's literature, including Benchmark Checklist and Service Record, has been explained and left with the customer	Yes

# Mains Pressure Hot Water Storage System Commissioning Checklist

Do	mestic Hot Water Mode - Measure & Record	(Tick matrix 22 box if a	pfrahle)
1	Is the primary circuit a sealed or open vented system?	Sealed	Open
2	What is the maximum primary flow temperature?	53	°C

All	Systems			
1	What is the incoming static cold water pressure at the inlet to the	system?	2.5	Bar
2	Has a strainer been cleaned on installation debris (if fitted)?		No	Yes
3	Is the installation in a hard water area (above 200ppm) ?		No	Yes
4	If Yes, has a water scale reducer been fitted ?		No	Yes
5	What type of scale reducer has been fitted?			
6	What is the hot water thermostat set temperature?		55	°C
7	What is the maximum hot water flow rate at set thermostat tempe (measured at high flow outlet) $\ref{eq:property}$	erature	19	Vmin
8	Time and temperature controls have been fitted in compliance will	th Part L of the Building Req	gulations?	Yes
9	Type of control system (if applicable)	Plan	S Plan	Other
10	Is the cylinder solar (or other renewable) compatible ?		No	Yes
11	What is the hot water temperature at the nearest outlet?		43	°C
12	All appropriate pipes have been insulated up to 1 metre or the po-	at where they become con-	cealed	Yes

Un	vented Systems	
1	Where is the pressure reducing valve situated (if fitted)? PLANT DECK	
2	What is the pressure reducing valve setting?	Bar
3	Has a combined temperature and pressure relief valve and expansion valve been fitted and discharge tested?	Yes
4	The tundish and discharge pipework have been connected and terminated to Part G of the Building Regulations	Yes
5	Are all energy sources fitted with a cut out device?	Yes
6	Has the expansion vessel or internal air space been checked?	Yes

## Mains Pressure Hot Water Storage System Commissioning Checklist

T	nermal Stores Only	Thus applied	(Alat = Based, it lappinguple)
1	What store temperature is achievable?		60 €
2	What is the maximum hot water temperature?	,	<i>So</i> ⁰

Al	l Installations	
1	The hot water system complies with the appropriate Building Regulations	i Ves
2	The system has been installed and commissioned in accordance with the manufacturer's instructions	Yes
3	The system controls have been demonstrated to and understood by the customer	Yes
4	The manufacturer's literature, including Benchmark Checklist and Service Record, has been explained and left with the customer	Yes

Commissioning Engineer's Signature	Customer's Signature*
17/100	*
Date	* (To confirm satisfactory demonstration and receipt of manufacturers' literature)
25-5-23	

All installations in England and Wales must be notified to Local Authority Building Control (LABC) either directly or through a Competent Persons Scheme. A Building Regulations Compliance Certificate will then be issued to the customer.

© Heating and Hot Water Industry Council (HHIC)

### **Annual Service Tasks**

#### Mechanical Tasks

tis and thoughtown built called

- 1 Inspect and clean evaporator fins. Repair damaged fins using a fin comb if required
- 2 Check visually for signs of oil leaks which may indicate a refrigerant leak (check for leaks if necessary)
- 3 Check integrity of refrigerant / water pipe work and lagging, repair lagging if required
- 4 Check system operation
- 5 Check the antifreeze and if necessary top up the concentration as per manufacturer's recommendations
- 6 Check and clean the magnetic particle filter
- 7 Check system pressure
- 8 Release any air from the primary/heating systems

#### Controller Tasks

- 9 Check for the correct operation and temperature setting of the thermostats
- 10 Check the operation of the zone valves
- 11 Check the operation and the timing of the immersion heater

#### On Completion

#### Check that the whole system is working satisfactorily

Mitsubishi Electric recommends that the frequency of maintenance visits to be a maximum of 12 months between inspections.

Frequency of maintenance may increase dependent upon the equipment and local water conditions e.g. hard water, scale forming, water containing a high proportion of solids.

Failure to maintain the system to the above minimum recommendations could result in the warranty becoming null and void.

Please fill in the Service Record sheet to confirm the above tasks have been carried out on the Ecodan outdoor unit.

## **Service Record**

It is recommended that your Ecodan is serviced regularly and that the appropriate Service Interval Record is completed.

#### Service Provider

Before completing the appropriate Services Interval Record below, please ensure you have carried out the service as described in the manufacturer's instructions.

Always use the manufacturer's specified spare part when replacing components.

Engineer Name:			Date.		
Company Name:					
Telephone No.		Operative ID No:			
System inhibitor concentration has and heat pump manufacturers' ins	been checked and appro tructions.	priate action taken, in acco	rdance with BS 7593	Yes	N/A
Comments			(8)		
			Date		
			Date:		
Engineer Name			Date		
Engineer Name Company Name:		Operative ID No.	Date		
Engineer Name  Company Name:  Felephone No  System inhibitor concentration has	been checked and appro			Yes	N/A
Service 2 Engineer Name Company Name: Telephone No System inhibitor concentration has and heat pump manufacturers' ins	been checked and appro tructions,			Yes	N/A
Engineer Name  Company Name:  Telephone No  System inhibitor concentration has and heat pump manufacturers' ins	been checked and appro			Yes	N/A

Service 3		EL.	
Engineer Name	Date:		
Company Name:			
Telephone No:	Operative ID No.		
System inhibitor concentration has be and heat pump manufacturers' instru Comments.	een checked and appropriate action taken, in accordance with BS 7593 ctions.	Yes	N/A
Service 4			
Engineer Name	Date.		
Company Name			
Telephone No:	Operative ID No.		
System inhibitor concentration has be and heat pump manufacturers' instruction Comments:	en checked and appropriate action taken, in accordance with BS 7593 ctions.	Yes	N/A
Service 5			
Engineer Name.	Date:		
Company Name:			
Telephone No	Operative ID No		
System inhibitor concentration has be and heat pump manufacturers' instruction comments:	en checked and appropriate action taken, in accordance with BS 7593 ctions.	Yes	N/A



# PUZ-WM85YAA(-BS)

Ecodan R32

# Monobloc Air Source Heat Pump



## **Key Features:**

- A+++ high efficiency system
- Ultra quiet noise levels
- Maintains full heating capacity at low temperatures
- Zero carbon solution
- MELCloud enabled

## **Key Benefits:**

- Ultra low running cost
- Flexible product placement
- Confident and quick product selection
- Help to tackle the climate crisis
- Remote control, monitoring, maintenance and technical support










OUTDOOR UNIT		PUZ-WM85YAA(-BS)
HEAT PUMP SPACE	ErP Rating	A++
HEATER - 55°C	η <sub>s</sub>	139%
	SCOP (MCS)	3.46
HEAT PUMP SPACE	ErP Rating	A+++
HEATER - 35°C	$\eta_s$	193%
	SCOP (MCS)	4.81
HEAT PUMP COMBINATION	ErP Rating	A+
HEATER - Large Profile*1	η <sub>wh</sub>	145%
HEATING*2	Capacity (kW)	8.5
(A-7/W35)	Power Input (kW)	3.27
	COP	2.60
OPERATING AMBIENT TEMPE	RATURE (°C DB)	-20 ~ +35
SOUND DATA*3	Pressure Level at 1m (dBA)	45
	Power Level (dBA)*4	58
WATER DATA	Pipework Size (mm)	28
	Flow Rate (I/min)	24
	Water Pressure Drop (kPa)	15.0
DIMENSIONS (mm)	Width	1050
	Depth	480
	Height	1020
WEIGHT (kg)		111
ELECTRICAL DATA	Electrical Supply	400v, 50Hz
	Phase	Three
	Nominal Running Current [MAX] (A)*5	2.9 [11.5]
	Fuse Rating - MCB Sizes (A)*6	16
REFRIGERANT CHARGE (kg) / CO <sub>2</sub> EQUIVALENT (t)	R32 (GWP 675)	2.2 / 1.49



- Notes:

  11 Combination with EHPT20X Cylinder

  22 Under normal heating conditions at outdoor temp: -7°CDB / -8°CWB, outlet water temp 35°C, inlet water temp 30°C.

  23 Under normal heating conditions at outdoor temp: 7°CDB / 6°CWB, outlet water temp 55°C, inlet water temp 47°C as tested to BS EN14511.

  43 Sound power level tested to BS EN12102.

  43 Sound power level tested to BS EN12102.

  43 Found power level tested to BS EN12102.

  43 Found power level tested to BS EN12102.

  43 Found power level tested to BS EN12102.

  44 Found power level tested to BS EN12102.

  45 Under normal heating conditions at outdoor temp: 7°C, outlet water temp: 35°C.

  46 MCB Sizes BS EN60898-2 & BS EN60947-2.

  47 Found power level tested to BS EN12102.

  48 Found power level tested to BS EN12102.

  49 Found power level tested to BS EN12102.

  49 Found power level tested to BS EN12102.

  40 Found power level tested to BS EN12102.

  41 Found power level tested to BS EN12102.

  42 Found power level tested to BS EN12102.

  43 Found power level tested to BS EN12102.

  44 Found power level tested to BS EN12102.

  45 Found power level tested to BS EN12102.

  46 Found power level tested to BS EN12102.

  47 Found power level tested to BS EN12102.

  48 Found power level tested to BS EN12102.

  49 Found power level tested to BS EN12102.

  40 Found power level tested to BS EN12102.

  41 Found power level tested to BS EN12102.

  42 Found power level tested to BS EN12102.

  43 Found power level tested to BS EN12102.

  44 Found power level tested to BS EN12102.

  45 Found power level tested to BS EN12102.

  46 Found power level tested to BS

#### PUZ-WM85YAA(-BS) DIMENSIONS

UPPER VIEW SIDE VIEW FRONT VIEW 1050 REAR AIR INTAKE 363 INSTALLATION FEET SIDE AIR INTAKE 480 520 567 802 528 T 0 I AIR DISCHARGE All dimensions (mm)



Telephone: 01707 282880 email: heating@meuk.mee.com heating.mitsubishielectric.co.uk





Mitsubishi Electric Living Environmental Systems UK



Mitsubishi Electric Cooling and Heating UK Mitsubishi Electric



mitsubishielectricuk\_les





UNITED KINGDOM Mitsubishi Electric Europe Living Environment Systems Division, Travellers Lane, Hatfield, Hertfordshire, AL10 8XB, England. Telephone: 01707 282880 Fax: 01707 278881 IRELAND Mitsubishi Electric Europe, Westgate Business Park, Ballymount, Dublin 24, Ireland. Telephone: (01) 419 8800 Fax: (01) 419 8800 international code: (003531)

Country of origin: United Kingdom - Japan - Thailand - Malaysia. @Mitsubishi Electric Europe 2021. Mitsubishi and Mitsubishi Electric are trademarks of Mitsubishi Electric Europe B.V. The company reserves the right to make any variation in technical specification to the equipment described, or to withdraw or replace products without prior notification or public announcement. Mitsubishi Electric is constantly developing and improving its products. All descriptions, illustrations, drawings and specifications in this publication present only general particulars and shall not form part of any contract. All goods are supplied subject to the Company's General Conditions of Sale, a copy of which is available on request. Third-party product and brand names may be trademarks or registered trademarks of their respective owners.

Note: Refer to 'Installation Manual' and 'Instruction Book' for further 'Technical Information'. The fuse rating is for guidance only and please refer to the relevant databook for detailed specification. It is the responsibility of a qualified electrician/electrical engineer to select the correct cable size and fuse rating based on current regulation and site specific conditions. Mitsubishi Electric's air conditioning equipment and heat pump systems contain a fluorinated greenhouse gas, R410A (GWP-2468), R82 (GWP-376, R407C (GWP-2488), R407C (GWP-2486), R12344 (GWP-2486), R407C (GWP-24860), R407C (GWP-2486

Effective as of February 2021













5 Swanwick Court, Alfreton, Derbyshire. DE55 7AS Tel: 01773 715234 E: info@salamandaltd.co.uk

#### SYSTEM OVERVIEW

The project consists of the installation of domestic hot water including solar, boosted cold water, ventilation, rainwater harvesting, and air conditioning services into the main offices, hub office & gate house of 'Plot 5' building East Midlands Gateway development. As part of the building there is a new control panel, referenced MCP1, installed on the plant deck at the 2nd floor office level.

All mechanical HVAC plant within the plant deck and toilet extract ventilation are automatically controlled by a Ambiflex MF3200 DDC controller housed within a single section control panel. The Ambiflex MF3200 also integrates the electricity metering.

New Domestic Hot Water services plant monitored / controlled as outlined below:	
☐ 2No. DHWS Air Source Heat Pump.	
☐ 1No. DHWS Secondary Pump.	
$\square$ 1No. DHWS High Temperature Thermostat	
$\square$ 1No. DHWS High Temperature Safety Shut Off Valve	
☐ 1No. DHWS Immersion Heater.	

#### **MAIN OFFICE DHWS**

The Domestic Hot Water System consists of one cylinder, Air Source Heat Pump, solar system, and secondary pump which serves the Main Offices as a whole.

The DHWS secondary pump runs continuously when the associated HWS time zone is occupied. The Air Source Heat Pump and solar system run 24/7 to ensure the secondary flow temperature is at the occupied domestic hot water setpoint before the building is occupied.

Should the maximum recorded temperature rise above the DHWS high temperature setpoint of 65°C (adjustable), the HWS system will be disabled and a DHWS high temperature alarm will be raised on the control panel. The HWS system will automatically restart when the maximum temperature drops below the HWS high limit setpoint.

In the event of an ASHP and / or solar failure, the immersion heater can be switched on to heat the DHWS cylinder.

Hot water for the main offices is generated via an air-source heat-pump system. External condenser units located on the plant deck serve a twin-coil hot water cylinder. The ASHP serves the primary coil, whilst the second coil is served by a solar system, comprising solar collectors on the roof of the building, and a solar pump station located on the plant deck beside the cylinder.

Hot water pipework is designed such that water at 50°C is achieved within 60 seconds of the outlet opening in accordance with BS8558:2011. Dead-legs to be kept to a minimum on the basis of local point-of-use distribution.

The copper pipework that serves the office core areas runs from the plant deck and distributes to all outlets as required. Thermostatic blending valves or TMV tap are incorporated on hot water outlets to wash basins. The cleaners sinks have been supplied with unregulated hot water, service valves are fitted within 300mm of the appliance or associated blending valve.

Hot water pipework is installed to all outlets with service valves and flow restrictors within 300mm of the appliance.

All pipework where concealed, within voids & risers is fitted with foil faced rockwool thermal insulation with identification applied in accordance with the specification.